

PROCUREMENT PLAN MODEL – SIMPLIFIED VERSION												
Country / Executing Body:	GABON/PASIG 1 PROJECT IMPLEMENTATION UNIT											
Name of Project/Program:	Infrastructure Sector Support Project in Gabon - phase 1											
Loan/Gift Number:	ADB Loan: No. 2000200004661/AGTF Loan: No. 5050200001053											
Date of submission:	May 2024											
Procurement system*	Package Number	Package Description	Category	Estimated Cost (UA)**	Procurement Method	Control and Audit - Examination of the Bank (Prior/Posterior)***	AAO/AMI Publication Date	Closing date/Opening date for bids or proposals	Contract award date	Contract amount (in FCFA) *+	Contract completion date	Comments for the execution of the contract
SPME (Gabon)	B-1	Multi-project and multi-station accounting software	B	37020.00	SED	Acquisition audit	20-11-2022	30-11-2022	25-01-2023	29,655,366	11-02-2024	Contract in progress
SPME (Gabon)	B-2	Computer equipment of the Executing Body	B	364036.00	AOR	Acquisition audit	04-26-2023	10-05-2023	05-19-2023	278,726,400	27/202/2024	Contract in progress
SPME (Gabon)	B-3	Communication materials of the Executing Agency	B	9748.00	DC	Acquisition audit	16-12-2022	21-12-2022	30-12-2022	7,235,000	07-05-2023	Contract executed
SPME (Gabon)	B-4	Office equipment of the Executing Agency	B	43930.00	AOR	Acquisition audit	04-26-2023	10-05-2023	05-19-2023	31,084,000	28-07-2023	Contract executed
SPME (Gabon)	B-5	Rolling stock of the Executing Agency	B	229151.00	AOR	Acquisition audit	31-05-2023	06-14-2023	11-07-2023	104,621,849	02-26-2024	Contract currently being signed
SPME (Gabon)	B-6	Equipment of the building to house the CEP	B	123407.43	DC	Acquisition audit	22-01-2025	05-02-2025	11-03-2025		15-05-2025	
Bank	T-1	Asphalting works on the Ndendé-Doussala road (49 km), the border bridge and related development works	T	58546521.00	AAO	Prior	05-18-2024	27-05-2024	24-07-2024		16-07-2026	
SPME (Gabon)	T-2	Construction and equipment of a local market with daycare in Ndendé; Rehabilitation of 3 schools and 3 dispensaries in the villages of Dilolo, Moukoro2 and Doussala; Construction and equipment of a multifunctional center for women's associations, Construction and equipment (5 kits of equipment for processing agricultural products (tubers, cereals, almonds, fruits and vegetables) of 2 multifunctional platforms for women's associations Construction of 8 water boreholes along the axis in 5 localities (Dilolo, Moudjombi, Moukoro 1 and 2 and Doussala); Installation of 5 public solar lighting systems in 5 localities (Dilolo, Moudjombi, Moukoro 1 and 2 and Doussala)	T	866875.00	Direct auction with competition	Acquisition audit	03-06-2024	03-07-2024	06-08-2024		06-08-2025	

Bank	T-2	Asphalting and development works on 21,280 km of Libreville roads including environmental and social measures	T	17068485.00	AAO	Prior	05-18-2024	01-06-2024	21-08-2024		16-08-2026	
SPME (Gabon)	T-4	Rehabilitation of the Building to house the CEP		397371.92					26-04-2024		21-02-2025	
Bank	C-1	Updating of detailed studies, control and monitoring of works on the Ndendé-Doussala Section (49km), the border bridge, related developments and awareness raising on road safety including compliance with axle loads, STDs/HIV-AIDS, environmental protection and climate change	VS	2297681.00	SFQC	Prior	12-12-2022		14-02-2024	1837499886.00	24-06-2024	Contract in progress
Bank	C-2	Control and monitoring of road works in Libreville (21,281 km), and awareness-raising on road safety including respect for axle load, STDs/HIV-AIDS, environmental protection and climate change	VS	682739.00	SFQC	Prior	00-01-1900	12-07-2024	05-09-2024		10-09-2025	
Bank	C-3	Strategic study on road asset management	VS	308496.00	SFQC	Prior	23-05-2022	07-22-2024	22-09-2024		28-03-2025	

Bank	C-4	Study on controlling the costs of road investments	VS	197438.00	SFQC	Prior	14-01-2024	22-08-2024	08-11-2024		14-05-2025	
Bank	C-5	Update of the Strategic Road Safety Plan	VS	259137.00	SFQC	Prior	21-06-2024	13-10-2024	30-12-2024		05-07-2025	
Bank	C-6	Study on the computerized and secure management of transport tickets	VS	370196.00	SFQC	Prior	21-06-2024	13-10-2024	30-12-2024		05-07-2025	
Bank	C-7	Road safety audits on the N'dendé-Doussala section planned for construction and on the tarmacked sections Lambaréné-Mouila (190 km); Mouila-Ndendé (75 km) and Ndendé-Tchibanga (85 km),	VS	765071.00	SFQC	Prior	13-07-2024	04-11-2024	01-21-2025		07-27-2025	
Bank	C-8	Studies for the rehabilitation of the Akiéni - Kélé - Franceville road section (90 km), including 5 km of roads within the road right-of-way and environmental and social measures	VS	943999.00	SFQC	Prior	21-12-2021	13-11-2023	27-06-2024		01-03-2025	
Bank	C-9	Detailed studies relating to the development of a Transport and Travel Plan for the cities of Libreville, Franceville and Port Gentil with a view to the creation of: (i) 80 km of roads, including the necessary sanitation networks, including 40 km in Libreville and 20 km in Franceville and 10 km in Oyem and (ii) 3 road hoppers at 3 crossroads in the city of Libreville	VS	1098247.00	SFQC	Prior	01-21-2021	08-12-2023	27-06-2024		16-11-2025	
Bank	C-10	Feasibility study of a transit platform in Libreville	VS	41956.00	SFQC	Prior	06-10-2023	03-08-2024	20-10-2024		26-12-2024	
Bank	C-11	Feasibility study of the dry port of Ndendé	VS	888469.00	SFQC	Prior	23-05-2022	29-12-2023	05-06-2024		06-01-2025	

Bank	C-12	Monitoring campaign on the Kango, Agoulag and Ndjolé bridges	VS	425725.00	SFQC	Prior	05-10-2023	03-08-2024	13-10-2024		04-16-2025	
Bank	C-13	Detailed studies of the Medoumeu-Sam Bibas road: 155 km	VS	1558832.00	SFQC	Prior	01-21-2021	13-03-2024	26-07-2024		02-08-2025	
Bank	C-14	Detailed studies of the Ntoun-CocoBeach road: 85 km	VS	996443.00	SFQC	Prior	01-21-2022	04-14-2023	10-05-2024		12-05-2025	
Bank	C-15	Detailed studies of the Okondjo-Andjogo-Franceville road : 130 km	VS	1363554.00	SFQC	Prior	22-12-2021	08-22-2022	07-07-2023	549997579.00	15-02-2025	Contract in progress
Bank	C-16	Detailed studies of the Makokou-Okondja road 260 km	VS	1764599.00	SFQC	Prior	02-06-2023	20-03-2024	06-06-2024		06-09-2025	
Bank	C-17	Expert in Monitoring-Evaluation	VS	129568.00	THIS	Prior	11-01-2023	01-27-2023	08-22-2023	61200000.00	29-09-2026	Contract in progress
Bank	C-18	Senior technician in civil engineering	VS	74039.00	THIS	Prior	11-01-2023	01-27-2023	20-05-2024		29-10-2026	
Bank	C-19	Civil engineer	VS	92549.00	THIS	Prior	11-01-2023	01-27-2023	20-05-2024		29-10-2026	
Bank	C-20	Communications expert	VS	74039.00	THIS	Prior	11-01-2023	01-27-2023	20-05-2024		22-05-2025	
Bank	C-21	Senior Expert in Environmental and Social Safeguards	VS	9255.00	THIS	Prior	11-01-2023	01-27-2023	20-05-2024		20-08-2024	
Bank	C-22	Gender expert	VS	9255.00	THIS	Prior	11-01-2023	01-27-2023	20-05-2024		20-08-2024	
Bank	C-23	International accounting and financial support expert	VS	66635.00	THIS	Prior	11-01-2023	01-27-2023	08-22-2023	54000000.00	14-03-2024	Contract in progress
Bank	C-24	Procurement Assistant	VS	74039.00	THIS	Prior	11-01-2023	01-27-2023	20-05-2024		03-10-2026	
Bank	C-25	Accounting and financial audit	VS	37020.00	SED	Prior	N / A	N / A	N / A	6000000.00	09-01-2026	Contract in progress
Bank	C-26	Audit of procurement according to the national system	VS	40000.00	SFQC	Prior	06-06-2024	24-08-2024	10-11-2024		17-12-2024	
Bank	C-28	Recruitment of a study firm to carry out monitoring and evaluation of the program's impacts	VS	370196.00	SFQC	Prior	05-06-2024	06-19-2024	03-12-2024		10-19-2026	

*	Insert the procurement system or regime used for the procurement transaction under the project (SPME, Bank or Third Party PMPs)
~	Indicate Goods, Works, Services other than Consulting Services, Consulting Services
**	This activity is included in the PPM for information purposes only. It corresponds to a provision for the recruitment of one or more expert(s) to be mobilized for future needs
***	Indicate the control method - Audit of acquisitions within the framework of the SPME / Prior review / Post-review
*+	Indicate the contract currency
***+	This activity is included in the PPM for information purposes only. It corresponds to a provision for the recruitment of one or more expert(s) to be mobilized for future needs

GOODS																					
SPME	B-1	Multi-project and multi-station accounting software	1	Single Lot		DQE	37020.00	SED	Post Qualification	Acquisition audit	Plan	27-08-2023	17-09-2023	24-09-2023	08-10-2023	23-10-2023	13-11-2023	23-11-2023		28-11-2023	28-12-2023
											Revised	20-12-2023	10-01-2024	01-17-2024	01-31-2024	14-02-2024	06-03-2024	03-16-2024		23-03-2024	04-22-2024
											Real	12-12-2022	16-12-2022					25-01-2023	29,655,366	13-12-2023	11-02-2024
SPME	B-2	Computer equipment of the Executing Body	1	Single Lot		DQE	364036.00	AOR	Post Qualification	Acquisition audit	Plan	24-11-2022	15-12-2022	22-12-2022	05-01-2023	01-19-2023	09-02-2023	19-02-2023		26-02-2023	03-28-2023
											Revised	03-27-2023	04-17-2023	24-04-2023	08-05-2023	23-05-2023	13-06-2023	23-06-2023		06-28-2023	28-07-2023
											Real	12-12-2022	16-12-2022	04-26-2023	10-05-2023	16-05-2023	17-05-2023	05-19-2023	278,726,400	07-04-2023	07-05-2023
SPME	B-3	Communication materials of the Executing Agency	1	Single Lot		DQE	9748.00	DC	Post Qualification	Acquisition audit	Plan	25-11-2022	16-12-2022	23-12-2022	06-01-2023	20-01-2023	10-02-2023	20-02-2023		27-02-2023	29-03-2023
											Revised	03-27-2023	04-17-2023	24-04-2023	08-05-2023	23-05-2023	13-06-2023	23-06-2023		06-28-2023	28-07-2023
											Real	12-12-2022	16-12-2022	16-12-2022	21-12-2022	23-12-2022	28-12-2022	30-12-2022	7,235,000	07-04-2023	07-05-2023
SPME	B-4	Office equipment of the Executing Agency	1	Single Lot		DQE	43930.00	DC	Post Qualification	Acquisition audit	Plan	24-11-2022	15-12-2022	22-12-2022	05-01-2023	01-19-2023	09-02-2023	19-02-2023		26-02-2023	03-28-2023
											Revised	03-27-2023	04-17-2023	24-04-2023	08-05-2023	23-05-2023	13-06-2023	23-06-2023		06-28-2023	28-07-2023
											Real	12-12-2022	16-12-2022	04-26-2023	10-05-2023	16-05-2023	05-19-2023	05-19-2023	31,084,000	27-06-2023	
SPME	B-5	Rolling stock of the Executing Agency	1	Single Lot		DQE	229151.00	AOR	Post Qualification	Acquisition audit	Plan	24-11-2022	15-12-2022	22-12-2022	05-01-2023	01-19-2023	09-02-2023	19-02-2023		26-02-2023	03-28-2023
											Revised	03-27-2023	04-17-2023	24-04-2023	08-05-2023	23-05-2023	13-06-2023	23-06-2023		28-12-2023	02-26-2024
											Real	16-05-2023	05-19-2023	31-05-2023	06-14-2023	03-07-2023	06-07-2023	11-07-2023	104,621,849		
SPME	B-6	Equipment of the building to house the CEP	1	Single Lot		DQE	123407.43	DC	Post Qualification	Acquisition audit	Plan	28-10-2024	11-11-2024	16-11-2024	30-11-2024	14-12-2024	28-12-2024	07-01-2025		12-01-2025	03-13-2025
											Revised	06-01-2025	01-20-2025	22-01-2025	05-02-2025	15-02-2025	01-03-2025	11-03-2025		03-16-2025	15-05-2025
											Real										
WORKS																					
Bank	T-1	Asphalting works on the Ndendé-Doussala road (49 km), the border bridge and related development works	1	Single Lot		DQE	58546521.00	AOIO	Post Qualification	Prior	Plan	25-01-2023	02-15-2023	02-22-2023	08-04-2023	04-22-2023	13-05-2023	23-05-2023		30-05-2023	29-05-2024
											Revised	05-18-2024	27-05-2024	05-22-2024	06-07-2024	09-07-2024	07-14-2024	24-07-2024		26-07-2024	16-07-2026
											Real										
SPME	T-2	Construction and equipment of a local market with daycare in Ndendé; Rehabilitation of 3 schools and 3 dispensaries in the villages of Dilolo, Moukoro2 and Doussala; Construction and equipment of a multifunctional center for women's associations, Construction and equipment (5 kits of equipment for processing agricultural products (tubers, cereals, almonds, fruits and vegetables) of 2 multifunctional platforms for women's		Single Lot		DQE	866875.00	Direct auction with competition	Post Qualification	Acquisition audit	Plan	30-11-2022	21-12-2022	28-12-2022	11-02-2023	25-02-2023	18-03-2023	03-28-2023		04-04-2023	03-04-2024
											Revised	05-18-2024	01-06-2024	03-06-2024	03-07-2024	13-07-2024	07-27-2024	06-08-2024		11-08-2024	06-08-2025

Bank	C-6	Study on the computerized and secure management of transport tickets	SFQC	Package	370196.00	Prior	Plan	05-12-2022	19-12-2022	13-01-2023	28-01-2023	29-12-2022	12-01-2023	Plan	13-01-2023	28-01-2023	31-01-2023	02-03-2023	12-03-2023	03-26-2023	03-28-2023	02-04-2023	04-16-2023	Plan	04-26-2023		01-05-2023	28-10-2023
							Revised	21-06-2024	05-07-2024	30-05-2024	14-06-2024	19-07-2024	09-08-2024	Revised	08-16-2024	06-09-2024	13-09-2024	13-10-2024	27-10-2024	17-11-2024	24-11-2024	29-11-2024	20-12-2024	Revised	30-12-2024		06-01-2025	05-07-2025
							Real							Real											Real			
Bank	C-7	Road safety audits on the N'dendé-Doussala section planned for work and on the paved Lambaréné-Mouila sections (190 km); Mouila-Ndendé (75km) and Ndendé-Tchibanga (85km)	SFQC	Package	765071.00	Prior	Plan	14-12-2022	28-12-2022	01-22-2023	06-02-2023	07-01-2023	01-21-2023	Plan	01-22-2023	06-02-2023	09-02-2023	11-03-2023	21-03-2023	04-04-2023	06-04-2023	11-04-2023	04-25-2023	Plan	05-05-2023		10-05-2023	06-11-2023
							Revised	13-07-2024	07-27-2024	15-06-2024	06-07-2024	10-08-2024	08-31-2024	Revised	07-09-2024	09-28-2024	05-10-2024	04-11-2024	18-11-2024	09-12-2024	16-12-2024	21-12-2024	11-01-2025	Revised	01-21-2025		01-28-2025	07-27-2025
							Real																					
Bank	C-8	Studies for the rehabilitation of the Akiéni - Kélé - Franceville road section (90 km), including 5 km of roads within the road right-of-way and environmental and social measures		Package	943999.00	Prior	Plan	01-21-2022	04-02-2022	27-09-2022	12-10-2022	14-02-2022	28-02-2022	Plan	27-09-2022	12-10-2022	15-10-2022	14-11-2022	24-11-2022	08-12-2022	10-12-2022	15-12-2022	29-12-2022	Plan	08-01-2023		13-01-2023	12-07-2023
							Revised				08-05-2023		23-05-2023	Revised					15-05-2024	05-22-2024	27-05-2024	06-17-2024	Revised	27-06-2024		04-07-2024	01-03-2025	
						Prior	Real	21-12-2021	01-27-2022	03-17-2022		18-02-2022	05-08-2023	Real	03-17-2022	05-08-2023	05-10-2023	13-11-2023	05-01-2024					Real				
Bank	C-9	Detailed studies relating to the development of a Transport and Travel Plan for the cities of Libreville, Franceville and Oyem with a view to the creation of: (i) 80 km of roads, including the necessary sanitation networks , including 40 km in Libreville and 20 km in Franceville and 10 km in Oyem and (ii) 3 road hoppers at 3 crossroads in the city of Libreville	SFQC	Package	1098247.00	Prior	Plan	01-21-2021	04-02-2021	29-12-2022	13-01-2023	02-14-2021	15-12-2022	Plan	29-12-2022	13-01-2023	20-01-2023	19-02-2023	01-03-2023	03-15-2023	03-17-2023	22-03-2023	05-04-2023	Plan	15-04-2023		30-04-2023	22-08-2024
							Revised							Revised					14-05-2024	04-06-2024	11-06-2024	16-06-2024	07-07-2024	Revised	07-17-2024		24-07-2024	16-11-2025
							Real	01-21-2021	01-27-2022	08-04-2022		18-02-2022	15-08-2023	Real	08-04-2022	15-08-2023	06-10-2023	08-12-2023						Real				
Bank	C-10	Feasibility study of a transit platform in Libreville	SFQC	Package	41956.00		Plan	30-12-2022	13-01-2023	07-02-2023	02-22-2023	01-23-2023	06-02-2023	Plan	07-02-2023	02-22-2023	25-02-2023	03-27-2023	06-04-2023	20-04-2023	04-22-2023	27-04-2023	11-05-2023	Plan	05-21-2023		05-26-2023	07-25-2023
							Revised					30-05-2024	Revised	06-06-2024	27-06-2024	04-07-2024	03-08-2024	17-08-2024	07-09-2024	14-09-2024	19-09-2024	10-10-2024	Revised	20-10-2024		27-10-2024	26-12-2024	
						Prior	Real	06-10-2023	20-10-2023		06-07-2023	21-11-2023		Real										Real				
Bank	C-11	Feasibility study of the dry port of Ndendé	SFQC	Package	888469.00	Prior	Plan	23-05-2022	06-06-2022	15-12-2022	30-12-2022	16-06-2022	06-30-2022	Plan	15-12-2022	29-01-2023	13-02-2023	16-02-2023	18-03-2023	03-28-2023	11-04-2023	13-04-2023	04-18-2023	Plan	02-05-2023		12-05-2023	08-11-2023
							Revised						Revised						04-30-2024	07-05-2024	12-05-2024	05-26-2024	Revised	05-06-2024		10-06-2024	06-01-2025	
							Real	23-05-2022	06-06-2022	23-05-2022		06-19-2023	Real	Real		06-19-2023	05-10-2023	29-12-2023	16-04-2024					Real				
Bank	C-12	Auscultation campaign of the Kango, Agoula and Ndjolé bridges	SFQC	Package	425725.00	Prior	Plan	06-12-2022	20-12-2022	14-01-2023	29-01-2023	30-12-2022	13-01-2023	Plan	14-01-2023	29-01-2023	01-02-2023	03-03-2023	03-13-2023	03-27-2023	29-03-2023	03-04-2023	04-17-2023	Plan	27-04-2023		02-05-2023	31-07-2023
							Revised					30-05-2024	Revised	06-06-2024	27-06-2024	04-07-2024	03-08-2024	17-08-2024	07-09-2024	14-09-2024	19-09-2024	03-10-2024	Revised	13-10-2024		18-10-2024	04-16-2025	
							Real	05-10-2023	10/19/2023			21-11-2023		Real										Real				
Bank	C-13	Detailed studies of the Medoumeu – Sam Bibas road: 155 km	SFQC	Package	1558832.00	Prior	Plan	01-21-2021	04-02-2021	29-12-2022	13-01-2023	02-14-2021	15-12-2022	Plan	29-12-2022	13-01-2023	20-01-2023	19-02-2023	01-03-2023	03-15-2023	03-17-2023	22-03-2023	05-04-2023	Plan	15-04-2023		20-04-2023	12-08-2024
							Revised						Revised	15-01-2024	05-02-2024	12-02-2024	13-03-2024	30-05-2024	20-06-2024	27-06-2024	02-07-2024	07-16-2024	Revised	26-07-2024		02-08-2024	02-08-2025	
							Real	01-21-2021	01-27-2022	03-17-2022		18-02-2022		Real	03-17-2022	09-08-2023	01-29-2024	04-03-2023						Real				
Bank	C-14	Detailed studies of the Ntoum – CocoBeach road: 85 km	SFQC	Package	996443.00	Prior	Plan	01-21-2021	04-02-2021	29-12-2022	13-01-2023	02-14-2021	15-12-2022	Plan	29-12-2022	13-01-2023	20-01-2023	19-02-2023	01-03-2023	03-15-2023	03-17-2023	22-03-2023	05-04-2023	Plan	15-04-2023		20-04-2023	14-04-2024
							Revised						Revised						20-11-2023	27-11-2023	02-12-2023	04-30-2024	Revised	10-05-2024		05-17-2024	12-05-2025	
							Real	01-21-2022	01-27-2022	03-17-2022	02-08-2022	18-02-2022	02-08-2022	Real	03-17-2022	02-08-2022	10-03-2023	04-14-2023	30-10-2023	09-01-2024	12-01-2024	02-28-2024		Real				
Bank	C-15	Detailed studies of the Okondja - Andjogo - Franceville road : 130 km	SFQC	Package	1363554.00	Prior	Plan	01-21-2021	04-02-2021	29-12-2022	13-01-2023	02-14-2021	15-12-2022	Plan	29-12-2022	13-01-2023	20-01-2023	19-02-2023	01-03-2023	03-15-2023	03-17-2023	22-03-2023	05-04-2023	Plan	15-04-2023		20-04-2023	12-08-2024
							Revised						Revised											Revised				15-02-2025
							Real	22-12-2021	20-01-2022	03-17-2022	09-06-2022	17-09-2022	09-06-2022	Real	03-17-2022	09-06-2022	06-27-2022	08-22-2022	01-19-2023					Real	07-07-2023		20-07-2023	
Bank	C-16	Detailed studies of the Makokou-Okondja road 260 km	SFQC	Package	1764599.00	Prior	Plan	04-11-2023	18-11-2023	13-12-2023	28-12-2023	28-11-2023	12-12-2023	Plan	13-12-2023	28-12-2023	45291	30-01-2024	09-02-2024	02-23-2024	02-25-2024	01-03-2024	15-03-2024	Plan	03-25-2024		30-03-2024	07-18-2026
							Revised						15-01-2024	Revised	01-22-2024	12-02-2024	19-02-2024	20-03-2024	03-04-2024	24-04-2024	01-05-2024	06-05-2024	27-05-2024	Revised	06-06-2024		06-13-2024	06-09-2025

